

Item No	Rule No	Measurement	Min	Actual	Max
1	23(e)	HULL Immersion checked in sea /fresh water (Date) <i>21.5.98</i>			
2	13	Weight of inside ballast placed at _____		<i>nil</i>	
3	5	Beam	1.90m	<i>1.945</i>	
4	2	Max. Draft		<i>1.35</i>	1.35m
5	4	Freeboard at bow girth station		<i>0.762</i>	
6	4	Freeboard at stern girth station		<i>0.495</i>	
7	4	Freeboard at midship mark		<i>0.633</i>	
8	4	Freeboard average (Item (5+6+7)+3)	0.628m	<i>0.630</i>	
9	14(iii)	Keel and ballast materials (lead or iron)		<i>Lead</i>	
10	14(iv)	Keel height of round at bottom	75mm	<i>nil</i>	
11	14(iv)	Maximum section width down to 1m from LWL	150mm	<i>150</i>	
12	8	Stern angle	1 in 5.5	<i>1 in 5.5</i>	
13	9	Round of beams		<i>nil</i>	7mm in 305mm
14	10	Tumblehome		<i>nil</i>	
15	10	2% of max. beam			
16	10	Excess tumblehome (Item 14-15)		<i>nil</i>	
17	11	Area of deck openings		<i>2.235</i>	2.25m ²
18	12	Cockpit forward of L1 mark	1.75m	<i>2.13</i>	
19	11	Breadth of side decks	35cm	<i>38</i>	

